

**GOVERNMENT OF TELANGANA
ABSTRACT**

Panchayat Raj & Rural Development - Warangal Panchayat Raj Region - Mandal Praja Parishad Buildings 2015-16 - Gudur (M) - Construction of New MPP building at Gudur (V)&(M) - Est cost Rs.100.00 Lakhs - Sanction of Extension of Agreement Time upto 31.07.2017 without penalty - Orders - Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 480

Dated: 12-07-2017
Read the following:-

1. G.O.Rt.No.652, PR&RD (Progs.II) Dept., dated:13.10.2015
2. From the ENC, PR, Hyd., Lr.No.AEE/DEE/MPP Bldg/ Gudur/EOAT/ Wgl/2017, Dated.08.05.2017.

<<<>>>

ORDER:-

In the circumstances reported by the Engineer-in- Chief, Panchayat Raj, Hyderabad in the reference 2nd read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time from upto 31.07.2017 i.e. (153 days) for the work "Construction of New MPP building at Gudur (V)&(M) of Warangal District" without imposing penalty, as the delay is not attributed to the Contractor, but was due to handing over site and dismantling of old building.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad shall take necessary action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

**VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT(FAC)**

To
The Engineer-in- Chief, Panchayat Raj, Hyderabad.

Copy to:

The OSD to Minister (PR&RD).
SF/SC.

//FORWARDED::BY ORDER//

SECTION OFFICER